

## Bihar State Road Development Corporation Ltd.

### Projects

#### Projects under Implementation:

\* **ADB assisted Bihar State Highways Projects.**

**BSRDCL is the implementing agency for ADB assisted Bihar State Highways Projects, PPP Mode, EPC Mode & JICA assisted projects.**

#### Projects under Implementation in BSHP-II AF :

4 State Highways (253.667 Kms) have been placed in Phase-II AF :-

SL	SH No./ Name of Road	Length (Kms)	Supervision Consultant	Name of Civil Works Contractor	Total Project Cost (In Rs. Cr.)	Likely date of Completion	Remarks
1	88 (BARUNA BRIDGE-RASIYARI)	120.354	M/s ICT Pvt.Ltd.,New Delhi JV Rodic Consultant Pvt. Ltd,Noida	M/s BSC-C&C JV, Gurgaon	1126.02	31.12.2023	work in Progress
✓	<b>Total</b>	<b>120.354</b>			<b>1,126.02</b>		

#### Projects under Implementation in BSHP-III ( Phase-1):

5 State Highways (231.75 Kms) have been placed in BSHP-III(Phase-I) :-

SL	SH No./ Name of Road	Length (Kms)	Supervision Consultant	Name of Civil Works Contractor	Total Project Cost (In Rs. Cr.)	Likely date of Completion	Remarks
1	82 (KADIRGANJ- KHAIRA ROAD)	75.1	M/s Egis International S.A. in JV Egis India Consulting Engineers Pvt. Ltd	M/s Gayatri Projects Ltd.Hyderabad	523.65	30.06.2023	work in Progress
	<b>Total</b>	<b>75.1</b>			<b>523.65</b>		

#### Projects under Implementation in BSHP-III ( Phase-2) :

6 State Highways (266.55 Kms) have been placed in BSHP-III(Phase-2) :-

1	SH-99 (Baysi -Bahadurganj-Dighal Bank)	65.35	In process	M/s KAMAC-SRE (JV)	602.24	10.01.2026	work in Progress
2	SH-103 (Manjhway- Ch 21.88 Section of Manjhway- Govindpur Road)	21.88	In process	M/s Vriddhi InfraTech India Pvt. Ltd., Hyderabad	211.69	21.05.2025	work in Progress
	SH-103 (Ch 21.88 - Govindpur Section of Manjhway- Govindpur Road)	20.189	In process	M/s MG Contractors Pvt. Ltd., Haryana		14.03.2025	work in Progress
3	SH-105 (Bettiah -Narkatiyaganj)	35.7	In process	M/s RITHWIK-SRK (JV), Hyderabad	317.26	17.05.2025	work in Progress
4	SH-101 (Amba-Deo-Madanpur)	32.47	In process	M/S Brijendra Kumar Singh, Kaimur	184.91	23.10.2025	work in Progress
5	SH-98 (Katihar-Balrampur)	62.88	In process	M/s MG Contractors Pvt. Ltd., Haryana	702.6	31.10.2026	work in Progress
6	SH-95 (Mansi-Fungo Halt - Halt-Simri Bakhtiyarpur)	28.08	In process	M/s CEIGAL India Ltd.	661.65	42 Month	Contract Agreement executed on 03.10.2023
✓	<b>Total</b>	<b>266.549</b>			<b>2680.35</b>		

<b>Projects under EPC</b>							
1A	Construction of Ganga Path (Digha to Didarganj) at Patna in the State of Bihar on EPC Mode. Length = 20.5 Kms.	13.5	Authority Engineer: M/s AECOM-Rodic Consultants Pvt. Ltd. (JV)	M/s Navayuga Engineering Company Ltd		31.03.2024	work in Progress Total Project cost includes the cost of completed road of (i) PMCH exclusive connectivity and (ii) Four Lane Elevated Road from Dulli Ghat (Ch. 13+525 KM) to Nuruddin Ghat (Ch. 16+975 KM), from Dharamshala Ghat (Ch. 19+890 KM) to Old NH-30 (Ch. 20+530 KM) alongwith connectivity to Ashok Rajpath at Kangan Ghat (Ch. 15+700 KM) and Patna Ghat (Ch. 16+600 KM)
1C	Construction of 4-Lane Elevated Road as a part of JP Ganga Path (Digha to Deedarganj from Nurrudin Ghat ( Ch:16+975.79 Km) to Dharamshala Ghat (Ch:19+890 Km) (Length: 2.914 Km) with allied facilities and Widening and Strengthening of existing Road to 4-Lane from the junction of JP Ganga Path at Deedarganj(Ch:20+500Km) to ROB approach on SH-106(Old NH-30) (Length-750 Mtr.) & Development of 4-lane road from Patna Sahib Railway station (Ch.0+000) to Patna Ghat (Ch.1+550)	5.214	M/s AECOM-Rodic (JV)	M/s SP Singla Construction Pvt. Ltd.	3831	05.06.2024	
2	Construction of Greenfield Six-Lane Extradosed Cable Bridge Over river Ganga near Kachchi Dargah in District Patna on NH-30 to near Bidupur in District Vaishali on NH-103. Length = 19.76 Kms.(Including 9.76 Km. long Main Bridge)	19.76	Authority Engineer : M/s AECOM-Rodic Consultants Pvt. Ltd. (JV)	M/s Daewoo & L&T (JV)	4988.4	31.12.2024	work in Progress
3	Construction of Elevated /At Grade Road (Length: 8.86 KM) along Eastern side of Patna - Gaya Railway Line from Mithapur to Ram Govind Singh Mahuli Halt at Patna in the State of Bihar on EPC Mode	8.86	Authority Engineer : M/S L N Malviya Infra Projects Pvt. Ltd., Bhopal, M.P	M/S AFCONS INFRASTRUCTURE LIMITED	1030.586	15.03.2024	work in Progress
	<b>Total</b>	<b>47.334</b>			<b>9849.986</b>		
<b>Projects under PPP</b>							
1	Greenfield Bridge Across River Ganges connecting Bakhtiyarpur (NH-31) Bypass near village Karjan and Tajpur on NH-28. Length of the Bridge = 5.525 Kms and Approach = 45.745 Kms.	51.27	IE (Independent Engineer): M/s Intercontinental Consultants & Technocrats Pvt. Ltd., New Delhi in joint venture with ROIDC Consultants Pvt. Ltd., Gurgaon.	M/s Navayuga Jahnvi Toll Bridge Pvt. Ltd.	2875.2	30 month after execution of Supplementary Agreement.	Contract was terminated on 19.09.2020. Supplementary Agreement executed on 10.08.2023 in light of Contractor's revival proposal and Hon'ble High Court order.
<b>Project Under JICA</b>							
1	4 - Laning of NH-82 (Gaya-Hisua-Rajgir-Nalanda-Biharsharif Section) Length	92.93	M/s Intercontinental Consultants & Technocrats Pvt. Ltd., New Delhi in joint venture with ROIDC Consultants Pvt. Ltd	Gayatri Projects Ltd., Hyderabad	2138.16	23.11.2023	work in Progress
<b>Project Under CRF</b>							
1	Improvement/up gradation of Manuapal - Yogapati-Nawalpur - Ratwal Chowk Road	37.008	-	M/s. Tribhuvan Narayan Singh, Gazipur, (UP)	132.44	31.12.2023	work in Progress