

## Bihar State Road Development Corporation Ltd.

### Projects

#### Projects under Implementation:

- ★ ADB assisted Bihar State Highways Projects.

BSRDCL is the implementing agency for ADB assisted Bihar State Highways Projects, PPP Mode, EPC Mode & JICA assisted projects.

#### Projects under Implementation in BSHP-I:

9 State Highways (824.22Kms.) placed in BSHP Phase-I have been completed:-

Sl No.	SH No.	Length (Kms)	Remarks
1	68 (SHIVGANJ-RAFIGANJ-BAIDRABAD)	82.25	completed
2	69 (DUMARIA-SHERGHATI-RANITALAB)	152.8	completed
3	70 (GAYA-FATEHPUR-RAJALI)	58.23	completed
4	71 (JEHANABAD-GHOSI-RAJGIR-PARWATIPUR)	85.2	completed
5	73 (SIWAN-BASANTPUR-AMNAUR-SHITALPUR)	88	completed
6	74 (HAJIPUR-VAISHALI-KESHARIA-ARERA)	87.06	completed
7	75 (DARBHANGA-KAMTAUL-MADHWAPUR)	46.75	completed
8	76 (ARARIA-RANIGANJ-SUPAUL-BHAPTIYAH)	121	completed
9	77 (KURSELA-SARSI-RANIGANJ-FORBESGANJ)	102.93	completed
✓	Total	824.22	

#### Projects under Implementation in BSHP-II:

5 State Highways (374.265 Kms.) have been placed in BSHP Phase-II :-

SL	SH No./ Name of Road	Length (Kms)	Supervision Consultant	Name of Civil Works Contractor	Total Project Cost (A.A) in Crore	Agreement Executed on	Date Of Completion Of the Project	Remarks
1	CHANDI-SARMERA SECTION OF SH-78 (BIHTA-SARMERA ROAD)	47.5	M/s Egis International S.A. in JV Egis India Consulting Engineers Private Limited.	M/s BSCPL Infrastructure Ltd., Hyderabad	1915.69	16.07.2015	30.06.2020	Completed, A/A amount is for both pkg. of SH-78
2	SAKKADI-SAHAR SECTION OF SH-81 (SAKKADI-NASARIGANJ ROAD)	83.25	M/s ICT Pvt.Ltd.,New Delhi JV Rodic Consultant Pvt. Ltd,Noida	M/s BSCPL Infrastructure Ltd., Hyderabad	535.34	10.08.2015	30.09.2020	Completed
	SAHAR-NASARIGANJ SECTION OF SH-81 (SAKKADI-NASARIGANJ ROAD)			M/s M.G. Contractors Pvt. Ltd., Haryana		04.07.2015	31.05.2018	completed
3	89 (SIWAN-SISWAN)	31.265		M/s BSC-C&C JV, Gurgaon	203.59	15.07.2013	24.06.2016	Completed
4	MOHAMMADPUR-KARANKUDARIYA SECTION OF SH-90 (MOHAMMADPUR-CHHAPRA ROAD)	64.71		M/s GAWAR Construction Ltd., Gurgaon	504.99	24.07.2015	31.03.2018	Completed
	KARANKUDARIYA-CHHAPRA SECTION OF SH-90 (MOHAMMADPUR-CHHAPRA ROAD)			M/s GAWAR-CEIGALL (JV), Gurgaon		09.02.2016	31.05.2018	Completed
5	91 (BIRPUR-UDAKISHANGANJ)	100.84	M/s Gammon India Limited, Mumbai	592.27	31.12.2020	31.12.2020	Completed	
✓	<b>Total</b>	<b>327.565</b>			<b>3751.88</b>			

#### Projects under Implementation in BSHP-II AF :

4 State Highways (253.667 Kms) have been placed in Phase-II AF :-

SL	SH No./ Name of Road	Length (Kms)	Supervision Consultant	Name of Civil Works Contractor	Total Project Cost (In Rs. Cr.)	Agreement Executed on	Date Of Completion Of the Project	Remarks
1	83 (BAGHI-BARBIGHA)	37.646	M/s ICT Pvt.Ltd.,New Delhi JV Rodic Consultant Pvt. Ltd,Noida	M/s BSC-C&C JV, Gurgaon	235.28	10.10.2013	28.03.2016	Completed.
2	Construction of ROB with its approaches in between Km. 11.4 and Km 12.5 of SH-83 (Baghi - Barbigha Road)	1.1		M/s M. G. Contractors Panchkula, Haryana		26.09.2017	31.05.2019	Completed
3	86 (SARAIYA-MOTIPUR)	28.181	M/s Egis International S.A. in JV Egis India Consulting Engineers Pvt. Ltd. in association with Transtek Engineers & Services Pvt. Ltd.	M/s BSC-C&C JV, Gurgaon	259.01	24.09.2013	30.06.2020	Completed
✓	<b>Total</b>	<b>66.927</b>			<b>494.29</b>			

**Projects under Implementation in BSHP-III (Phase-1):**

5 State Highways (231.75 Kms) have been placed in Phase-III (Phase-1):

	SH No. / Name of Road	Length (Kms)	Supervision Consultant	Name of Civil Works Contractor	Total Project Cost (In Rs. Cr.)	Date Of Completion Of the Project	Remarks
1	58 (UDAKISHANGANJ - BHATGAMA ROAD)	29.48	M/s Egis International S.A. in JV Egis India Consulting Engineers Pvt. Ltd	M/s M.G.Contractors Pvt. Ltd.	234.157	11.6.2021	Completed
2	84 (GHOGHA- PANJWARA ROAD)	43.35		M/s M.G.Contractors Pvt. Ltd.	376.853	11.04.2021	Completed.
3	85 (AKBARNAGAR - AMARPUR ROAD)	29.3		M/s Barbrik-RCPL(JV),	220.719	10.06.2021	Completed
4	102 (BIHIA – JAGDISHPUR – PIRO -BIHTA ROAD)	54.52		M/s M.G.Contractors Pvt. Ltd.	504.208	27.03.2021	Completed
	<b>Total</b>	<b>156.65</b>			<b>1335.937</b>		

**Projects under EPC**

SL	SH No./ Name of Road	Length (Kms)	Supervision Consultant	Name of Civil Works Contractor	Total Project Cost (In Rs. Cr.)	Agreement Executed on	Date Of Completion Of the Project	Remarks
1 A	Construction of Patli Path ( Elevated Road Corridor from AIIMS to Digha) at Patna in the State of Bihar on EPC Mode. Length = 12.27 Kms.	12.27	Authority Engineer : M/s AECOM-Rodic Consultants Pvt. Ltd. (JV)	M/s Gammon Engineers and Contractors Pvt. Ltd.	1289.25	11.10.2013	31.10.2020	Completed
1 B	Construction of South Side Approach Road of Digha Rail-Cum-Road Bridge from AIIMS to Digha (NHAI Leftover Portion)	10.694	Authority Engineer : M/s AECOM-Rodic Consultants Pvt. Ltd. (JV)	M/s Gammon Engineers and Contractors Pvt. Ltd.		20.10.2016	30.06.2020	Completed
2	CONSTRUCTION OF Atal Path (SIX/FOUR LANE ROAD OF R' BLOCK –DIGHA ROAD (PHASE-1)) INCLUDING FLYOVER/UNDERPASSES/ DRAINS/ SERVICE ROAD ETC. AT PATNA IN THE STATE OF BIHAR ON EPC MODE" (KM 0.000 TO KM 6.300)	6.3	Rodic Consultants Pvt. Ltd. in Joint Venture with SPECTRUM Techno Consultants Pvt. Ltd.	M/S LR BLC-GAWAR(JV)	379.57	01.03.2019	22.12.2020	Completed
3	CONSTRUCTION OF Atal Path (SIX/FOUR LANE ROAD OF R' BLOCK –DIGHA ROAD (PHASE-2)) AT PATNA IN THE STATE OF BIHAR ON EPC MODE" (KM 0.000 TO KM 1.300)	1.3	Rodic Consultants Pvt. Ltd. in Joint Venture with SPECTRUM Techno Consultants Pvt. Ltd.	M/S GAWAR CONSTRUCTION Ltd. Gurgaon-(Haryana),	69.55	11.06.2020	07.05.2021	Completed
4	Construction of Four Lane Elevated Road for an Exclusive Connectivity from PMCH to under construction J.P. Ganga Path at CH. 7+400 Km. at Patna in the State of Bihar on EPC mode	1.112	Authority Engineer: M/s AECOM-Rodic Consultants Pvt. Ltd. (JV)	M/S GAWAR CONSTRUCTION Ltd. Gurgaon-(Haryana),	131.00	31.07.2020	31.08.2022	Completed
	<b>Total</b>	<b>31.676</b>			<b>1869.37</b>			