

Bihar State Road Development Corporation Ltd.

Projects

Projects under Implementation:

- ADB assisted Bihar State Highways Projects.

BSRDCL is the implementing agency for ADB assisted Bihar State Highways Projects, PPP Mode, EPC Mode & JICA assisted projects.

Projects under Implementation in BSHP-I:

9 State Highways (824.22Kms.) placed in BSHP Phase-I have been completed:-

SL No.	SH No.	Length (Kms)	Remarks
1	(SHIVGANJ-RAFIGANJ-BAIDRABAD)	82.25	completed
2	(DUMARIA-SHERGHATI-RANITALAB)	152.8	completed
3	(GAYA-FATEHPUR-RAJAUJI)	58.23	completed
4	(JEHANABAD-GHOSI-RAJGIR-PARWATIPUR)	85.2	completed
5	(SIWAN-BASANTPUR-AMNAUR-SHITALPUR)	88	completed
6	(HAJIPUR-VAISHALI-KESHARIA-ARERAJ)	87.06	completed
7	(DARBHANGA-KAMTAUL-MADHWAPUR)	46.75	completed
8	(ARARIA-RANIGANJ-SUPAUL-BHAPTIYAH)	121	completed
9	(KURSELA-SARSI-RANIGANJ-FORBESGANJ)	102.93	completed
✓	Total	824.22	

Projects under Implementation in BSHP-II:

5 State Highways (374.265 Kms.) have been placed in BSHP Phase-II :-

SL	SH No. / Name of Road	Length (Kms)	Supervision Consultant	Name of Civil Works Contractor	Total Project Cost (A.A) in Crore	Agreement Executed on	Date Of Completion Of the Project	Remarks
1	BIHTA-DANIYAWAN SECTION OF SH-78 (BIHTA-SARMERA ROAD)	94.2	M/s Egis International S.A. in JV Egis India Consulting Engineers Private Limited. Contract Price : US\$ 5,00,000.00 + INR 12,16,23,935.00 Date of Agreement : 31.03.2016	M/s BSCPL Infrastructure Ltd., Hyderabad	1915.69	16.07.2015	30.06.2019	work in Progress
	16.07.2015					30.06.2020	Completed	
2	SAKKADI-SAHAR SECTION OF SH-81 (SAKKADI-NASARIGANJ ROAD)	83.25	M/s ICT Pvt.Ltd.,New Delhi JV Rodic Consultant Pvt. Ltd,Noida Contract Price: US \$1,078,524 + INR43,55,92,233/- Date of Agreement: 29.09.2011	M/s BSCPL Infrastructure Ltd., Hyderabad	535.34	10.08.2015	15.10.2020	work in Progress
	M/s M.G. Contractors Pvt. Ltd., Haryana			04.07.2015		31.05.2018	completed	
3	89 (SIWAN-SISWAN)	31.265	M/s ICT Pvt.Ltd.,New Delhi JV Rodic Consultant Pvt. Ltd,Noida Contract Price: US \$1,078,524 + INR43,55,92,233/- Date of Agreement: 29.09.2011	M/s BSC-C&C JV, Gurgaon	203.59	15.07.2013	24.06.2016	Completed
4	MOHAMMADPUR-KARANKUDARIYA SECTION OF SH-90 (MOHAMMADPUR-CHHAPRA ROAD)	64.71	M/s ICT Pvt.Ltd.,New Delhi JV Rodic Consultant Pvt. Ltd,Noida Contract Price: US \$1,078,524 + INR43,55,92,233/- Date of Agreement: 29.09.2011	M/s GAWAR Construction Ltd., Gurgaon	504.99	24.07.2015	31.03.2018	Completed
	M/s GAWAR-CEIGALL (JV), Gurgaon			09.02.2016		31.05.2018	Completed	
5	91 (BIRPUR-UDAKISHANGANJ)	100.84	M/s ICT Pvt.Ltd.,New Delhi JV Rodic Consultant Pvt. Ltd,Noida Contract Price: US \$1,078,524 + INR43,55,92,233/- Date of Agreement: 29.09.2011	M/s Gammon India Limited, Mumbai	592.27	28.09.2011	31.10.2020	work in Progress
✓	Total	374.265			3751.88			

Projects under Implementation in BSHP-II AF :

4 State Highways (253.667 Kms) have been placed in Phase-II AF :-

SL	SH No. / Name of Road	Length (Kms)	Supervision Consultant	Name of Civil Works Contractor	Total Project Cost (In Rs. Cr.)	Agreement Executed on	Date Of Completion Of the Project	Remarks
1	83 (BAGHI-BARBIGHA)	37.646	M/s ICT Pvt.Ltd.,New Delhi JV Rodic Consultant Pvt. Ltd,Noida Contract Price: US \$ 1,419,208/- + INR 37,07,46,902/- Date of Agreement:11.04.2013	M/s BSC-C&C JV, Gurgaon	235.28	10.10.2013	28.03.2016	Completed.
2	88 (BARUNA BRIDGE-RASIYARI)	120.354	M/s ICT Pvt.Ltd.,New Delhi JV Rodic Consultant Pvt. Ltd,Noida Contract Price: US \$ 1,419,208/- + INR 37,07,46,902/- Date of Agreement:11.04.2013	M/s BSC-C&C JV, Gurgaon	1126.02	22.10.2013	31.12.2020	work in Progress
3	86 (SARAIYA-MOTIPUR)	28.181	M/s Egis International S.A. in JV Egis India Consulting Engineers Pvt. Ltd. in association with Transtek Engineers &	M/s BSC-C&C JV, Gurgaon	259.01	24.09.2013	30.06.2020	Completed

4	87 (RUNNISAIDPUR-BHISWA)	67.486	Services Pvt. Ltd. Contract Price: INR26,61,06,471/- Date of Agreement: 16.05.2013	M/s BSC-C&C JV, Gurgaon	551.00	10.10.2013	31.12.2020	work in Progress
5	Construction of ROB with its approaches in between Km. 11.4 and Km 12.5 of SH-83 (Baghi - Barbigha Road)		M/s ICT Pvt.Ltd.,New Delhi JV Rodic Consultant Pvt. Ltd,Noida	M/s M. G. Contractors Panchkula, Haryana	32.74	26.09.2017	31.05.2019	Completed
✓	Total	253.667			2,204.05			

Projects under Implementation in BSHP-III :

5 State Highways (231.75 Kms) have been placed in BSHP-III(Phase-I) :-

SL	SH No./ Name of Road	Length (Kms)	Supervision Consultant	Name of Civil Works Contractor	Total Project Cost (In Rs. Cr.)	Agreement Executed on	Date Of Completion Of the Project	
1	58 (UDAKISHANGANJ - BHATGAMA ROAD)	29.48	M/s Egis International S.A. in JV Egis India Consulting Engineers Pvt. Ltd Contract Price: US \$ 0.5 M + INR 19,86,71,499/- Date of Agreement:10.03.2019	M/s M.G.Contractors Pvt. Ltd.,	234.157	02.3.2019	11.6.2021	work in Progress
2	84 (GHOGHA- PANJWARA ROAD)	43.35		M/s M. G. Contractors Panchkula, Haryana	376.853	16.11.2018	14.02.2021	work in Progress
3	85 (AKBARNAGAR - AMARPUR ROAD)	29.3		M/s Barbrik- RCPL(JV),	220.719	28.02.2019	10.06.2021	work in Progress
4	82 (KADIRGANJ - KHAIRA ROAD)	75.1	M/s Egis International S.A. in JV Egis India Consulting Engineers Pvt. Ltd Contract Price: US \$ 0.5 M + INR 20,77,44,121/- Date of Agreement:10.03.2019	M/s Gayatri Projects Ltd.Hyderabad	523.65	21.11.2018	19.02.2021	work in Progress
5	102 (BIHIA - JAGDISHPUR - PIRO -BIHTA ROAD)	54.52		M/s M. G. Contractors Panchkula, Haryana	504.208	23.11.2018	21.02.2021	work in Progress
✓	Total	231.75			1,859.58			

Projects under EPC

1	Construction of Ganga Path (Digha to Didarganj) at Patna in the State of Bihar on EPC Mode. Length = 21.5 Kms.	20.5	Authority Engineer: M/s AECOM-Rodic Consultants Pvt. Ltd. (JV)	M/s Navayuga Engineering Company Ltd	23.08.2013	Dec. 2019	EOT under process
1A	Construction of Four Lane Elevated Road as part of under construction Ganga Path (Digha to Deedarganj) from Dulli Ghat (Ch.13+525 KM) to Nuruddin Ghat (Ch.16+975 KM), from Dharamshala Ghat (Ch.19+890 KM) to Old NH-30 (Ch.20+530 KM) alongwith connectivity to Ashok Rajpath at Kangan Ghat (Ch.15+700 KM) and Patna Ghat (Ch.16+600 KM) with allied facilities at Patna in the State of Bihar on EPC mode"	4.86	Authority Engineer: M/s AECOM-Rodic Consultants Pvt. Ltd. (JV)	GR INFRAPROJECTS LIMITED, GR House, Hiran Magri Sector 11, Udaipur (Rajasthan)	01.08.2020	912 days	3390
1B	Construction of Four Lane Elevated Road for an Exclusive Connectivity from PMCH to under construction Ganga Path at CH. 7+400 Km. at Patna in the State of Bihar on EPC mode	1.112	Authority Engineer: M/s AECOM-Rodic Consultants Pvt. Ltd. (JV)	GAWAR CONSTRUCTION Ltd. at SF-01, JMD Galleria, Sector 48, Sohna Road, Gurgaon-122001 (Haryana),	31.07.2020	500 days	
2 A	Construction of Elevated Road Corridor from AIIMS to Digha at Patna in the State of Bihar on EPC Mode. Length = 12.27 Kms.	12.27	Authority Engineer : M/s AECOM-Rodic Consultants Pvt. Ltd. (JV)	M/s Gammon Engineers and Contractors Pvt. Ltd.	11.10.2013	31.10.2020	work in Progress EOT in process
2 B	Construction of South Side Approach Road of Digha Rail-Cum-Road Bridge from AIIMS to Digha (NHAI Leftover Portion)	10.694	Authority Engineer : M/s AECOM-Rodic Consultants Pvt. Ltd. (JV)	M/s Gammon Engineers and Contractors Pvt. Ltd.	20.10.2016	30.06.2020	Completed
3	Construction of Greenfield Six-Lane Extradosed Cable Bridge Over river Ganga near Kachchi Dargah in District Patna on NH-30 to near Bidupur in District Vaishali on NH-103. Length = 22.76 Kms.(Including 9.76 Km. long Main Bridge)	22.76	Authority Engineer : M/s AECOM-Rodic Consultants Pvt. Ltd. (JV)	M/s Daewoo & L&T (JV)	10.02.2016	31.12.2021	work in Progress
4	CONSTRUCTION OF SIX/FOUR LANE ROAD OF R' BLOCK -DIGHA ROAD (PHASE-I) INCLUDING FLYOVER/UNDERPASSES/ DRAINS/ SERVICE ROAD ETC. AT PATNA IN THE STATE OF BIHAR ON EPC MODE" (KM 0.000 TO KM 6.300)	6.3	Rodic Consultants Pvt. Ltd. in Joint Venture with SPECTRUM Techno Consultants Pvt. Ltd.	M/S LR BLC-GAWAR(JV)	01.03.2019	30.11.2020	work in Progress
5	Construction of Elevated /At Grade Road (Length: 8.86 KM) along Eastern side of Patna - Gaya Railway Line from Mithapur to Ram Govind Singh Mahuli Halt at Patna in the State of Bihar on EPC Mode	8.86	RFP published	LOA issued to M/S AFCONS INFRASTRUCTURE LIMITED	1030.59		LOA Issued

Projects under PPP

1	Greenfield Bridge Across River Ganges connecting Bakhtiyarpur (NH-31) Bypass near village Karjan and Tajpur on NH-28. Length of the Bridge = 5.525 Kms and Approach = 45.745 Kms.	51.27	IE (Independent Engineer): M/s Intercontinental Consultants & Technocrats Pvt. Ltd., New Delhi in joint venture with ROIDC Consultants Pvt. Ltd., Gurgaon.	M/s Navayuga Jahnavi Toll Bridge Pvt. Ltd.	1602.74	Concession Agreement with Concessionaire - 08.10.2010	31.05.2020	The Concessionaire has been terminated.
---	---	-------	--	--	---------	---	------------	---

Project Under JICA

1	4 - Laning of NH-82 (Gaya-Hisua-Rajgir-Nalanda-Biharsharif Section) Length	92.93	M/s Intercontinental Consultants & Technocrats Pvt. Ltd., New Delhi in joint venture with ROIDC Consultants Pvt. Ltd	Gayatri Projects Ltd., Hyderabad	2138.16	20.10.2016	31.03.2021	work in Progress
---	--	-------	--	----------------------------------	---------	------------	------------	------------------

Project Under CRF

1	Improvement/up gradation of Manuapul - Yogapati-Nawalpur - Ratwal Chowk Road	37.008	-	M/s. Tribhuvan Narayan Singh, Gazipur, (UP)	132.44	01.11.2018	31.10.2020	The Contract Terminated
---	--	--------	---	---	--------	------------	------------	-------------------------